



HAVE YOU SIGNED UP?



RCKC CONNECT
RCKC ALERTS SIGN UP NOW

Sign up for RCKC CONNECT to receive message alerts for road construction, road closures/detours, and general public news from the Road Commission of Kalamazoo County website at: www.kalamazooountyroads.com



Road Commission of Kalamazoo County

Weekly Project Updates in Ross Township

Ross Township, MI-

In an effort to keep Ross Township citizens informed of the latest traffic and road maintenance operations in the Township by the Road Commission, we have provided the following update for the **week of July 2, 2018**.

“This information is made available to assist residents in preparing and planning for construction projects in your neighborhoods,” Joanna Johnson, Managing Director of the Road Commission said. ***“Please be patient, alert, slow down, stay informed, and be cautious when approaching a work zone.”*** Remember, these projects signify progress in improving our infrastructure and are a valuable investment.”

Please note: This information is subject to change. Projects, road closures and timing can change from day to day, depending upon a number of factors, and traffic delays can develop in a matter of minutes due to weather conditions, emergency situations, etc.

Questions?

Contact: Ross Township: Gary Moore 269-731-4888 or supervisor@rosstown.comcastbiz.net
Road Commission: (269) 381-3171 or info@kalamazooountyroads.com

Road: 41st Street – EF Avenue to M-89
Current Status: Driveway removals scheduled for week of 7/2. Paving to take place in late July depending on weather and contractor schedule.

Detour: None
Project Information: Reconstructing road by adding gravel and pulverizing existing road followed by paving four inches of asphalt. Transitioning driveways to new road elevation.

Start Date: May 21, 2018
End Date: Late July 2018

Road: 43rd Street – M-89 to C Avenue

Current Status: Driveway removals and culvert replacements scheduled for week of 7/2. Paving to take place in late July depending on weather and contractor schedule.

Detour: None

Project Information: Reconstructing road by adding gravel and pulverizing existing road followed by paving four inches of asphalt. Transitioning driveways to new road elevation.

Start Date: May 21, 2018

End Date: Late July 2018

Road: East Gull Lake Drive – D Avenue to C Avenue

Current Status: Culvert replacement scheduled for week of 7/2. Milling and paving to take place in late July or early August depending on weather and contractor schedule.

Detour: None

Project Information: Culvert replacement. Milling and paving.

Start Date: June 25, 2018

End Date: Late August 2018

Road: Stoney Creek Drive - Augusta Drive to M-89, Stoney Creek Court - Stoney Creek Drive to 890' east of Stoney Creek Drive, Pin Oak Circle - Marsh Ridge Trail to 1549' north of Marsh Ridge Trail, Marsh Ridge Trail - 2088' west of Stoney Creek Drive to Stoney Creek Drive (Stoney Creek Plat)

Current Status: Paving to be completed 7/2-7/3 depending on weather and contractor schedule.

Detour: None. Traffic is to be maintained during the project. Single lane closures and temporary flagging operations may be necessary at times.

Project Information: Milling and asphalt paving.

Start Date: June 26, 2018

End Date: Late July 2018

###