

HAVE YOU SIGNED UP?




Road Commission of Kalamazoo County



RCKC CONNECT  
RCKC ALERTS SIGN UP NOW

Sign up for RCKC CONNECT to receive message alerts for road construction, road closures/detours, and general public news from the Road Commission of Kalamazoo County website at: [www.kalamazooountyroads.com](http://www.kalamazooountyroads.com)



Road Commission of Kalamazoo County

## Weekly Project Updates in Ross Township

### Ross Township, MI-

In an effort to keep Ross Township citizens informed of the latest traffic and road maintenance operations in the Township by the Road Commission, we have provided the following update for the ***week of July 9, 2018.***

“This information is made available to assist residents in preparing and planning for construction projects in your neighborhoods,” Joanna Johnson, Managing Director of the Road Commission said. ***“Please be patient, alert, slow down, stay informed, and be cautious when approaching a work zone.*** Remember, these projects signify progress in improving our infrastructure and are a valuable investment.”

*Please note: This information is subject to change. Projects, road closures and timing can change from day to day, depending upon a number of factors, and traffic delays can develop in a matter of minutes due to weather conditions, emergency situations, etc.*

#### Questions?

Contact: Ross Township: Gary Moore 269-731-4888 or [supervisor@rosstown.comcastbiz.net](mailto:supervisor@rosstown.comcastbiz.net)  
Road Commission: (269) 381-3171 or [info@kalamazooountyroads.com](mailto:info@kalamazooountyroads.com)

**Road:** 41<sup>st</sup> Street – EF Avenue to M-89  
**Current Status:** Driveway removals scheduled for early July. Paving to take place in late July depending on weather and contractor schedule.

**Detour:** None  
**Project Information:** Reconstructing road by adding gravel and pulverizing existing road followed by paving four inches of asphalt. Transitioning driveways to new road elevation.

**Start Date:** May 21, 2018  
**End Date:** Early August 2018

**Road:** 43<sup>rd</sup> Street – M-89 to C Avenue

Current Status: Driveway removals and culvert replacements scheduled for early July. Paving to take place in late July depending on weather and contractor schedule.

Detour: None

Project Information: Reconstructing road by adding gravel and pulverizing existing road followed by paving four inches of asphalt. Transitioning driveways to new road elevation.

Start Date: May 21, 2018

End Date: Early August 2018

**Road: East Gull Lake Drive – D Avenue to C Avenue**

Current Status: Culvert replacement scheduled for early July. Milling and paving to take place in late July or early August depending on weather and contractor schedule.

Detour: None

Project Information: Culvert replacement. Milling and paving.

Start Date: June 25, 2018

End Date: Late August 2018

**Road: Stoney Creek Drive - Augusta Drive to M-89, Stoney Creek Court - Stoney Creek Drive to 890' east of Stoney Creek Drive, Pin Oak Circle - Marsh Ridge Trail to 1549' north of Marsh Ridge Trail, Marsh Ridge Trail - 2088' west of Stoney Creek Drive to Stoney Creek Drive (Stoney Creek Plat)**

Current Status: Paving complete. Restoration to follow.

Detour: None. Traffic is to be maintained during the project. Single lane closures and temporary flagging operations may be necessary at times.

Project Information: Milling and asphalt paving.

Start Date: June 26, 2018

End Date: Late July 2018

**Road: South Gull Lake Drive - D Avenue to D Avenue, Green Avenue - South Gull Lake Drive to Lewis Street, Avery Street - South Gull Lake Drive to Lewis Avenue, Lewis Avenue - Avery Street to Green Avenue, Yorkville Lane - D Avenue north to South Gull Lake Drive, West Gull Lake Drive - D Avenue to Shoal Avenue, Shoal Avenue - 37th Street to 280' east of West Gull Lake Drive, Lake Vista Drive - 37th Street to 944' east of 37th Street, Burlington Drive - Corey Entrance to C Avenue, Corey Entrance - Burlington Drive to East Gull Lake Drive (Franklin Beach Plat, Half Moon Park, Indian Point, Gull Lake)**

Current Status: Milling scheduled 7/10-7/11 and to begin on the west side of Gull Lake and work counterclockwise.

Detour: None. Traffic is to be maintained during the project. Single lane closures and temporary flagging operations may be necessary at times.

Project Information: Milling and asphalt paving.

Start Date: July 10, 2018

End Date: Early August 2018

**Road: Idlewild Drive - 2860' west of Wild Drive to 922' south of Idle Avenue, Wild Drive - Idlewild Drive to 568' east of Idlewild Drive, Idle Avenue - 37th Street to Idlewild Drive, 37th Street - CD Avenue to Idlewild Drive, CD Avenue - 37th Street to West Gull Lake Drive, West Gull Lake Drive - Shoal Avenue to CD Avenue (Idlewild Plat)**

Current Status: Milling scheduled 7/10-7/11 and to begin on the west side of Gull Lake and work counterclockwise.

Detour: None. Traffic is to be maintained during the project. Single lane closures and temporary flagging operations may be necessary at times.

Project Information: Milling and asphalt paving.

Start Date: July 10, 2018

End Date: Early August 2018

###