

HAVE YOU SIGNED UP?



Road Commission of Kalamazoo County



RCKC CONNECT
RCKC ALERTS SIGN UP NOW

Sign up for RCKC CONNECT to receive message alerts for road construction, road closures/detours, and general public news from the Road Commission of Kalamazoo County website at: www.kalamazooountyroads.com



Road Commission of Kalamazoo County

Weekly Project Updates in Ross Township

Ross Township, MI-

In an effort to keep Ross Township citizens informed of the latest traffic and road maintenance operations in the Township by the Road Commission, we have provided the following update for the ***week of July 23, 2018.***

“This information is made available to assist residents in preparing and planning for construction projects in your neighborhoods,” Joanna Johnson, Managing Director of the Road Commission said. ***“Please be patient, alert, slow down, stay informed, and be cautious when approaching a work zone.*** Remember, these projects signify progress in improving our infrastructure and are a valuable investment.”

Please note: This information is subject to change. Projects, road closures and timing can change from day to day, depending upon a number of factors, and traffic delays can develop in a matter of minutes due to weather conditions, emergency situations, etc.

Questions?

Contact: Ross Township: Gary Moore 269-731-4888 or supervisor@rosstown.comcastbiz.net
Road Commission: (269) 381-3171 or info@kalamazooountyroads.com

Road: 41st Street – EF Avenue to M-89

Current Status: Driveway removals and road grading scheduled to be completed before the end of the 7/23week. First layer of asphalt paving to take place the week of 7/23 depending on weather and contractor schedule. Top layer of asphalt paving to be scheduled.

Detour: None

Project Information: Reconstructing road by adding gravel and pulverizing existing road followed by paving four inches of asphalt. Transitioning driveways to new road elevation.

Start Date: May 21, 2018

End Date: Early August 2018

Road: 43rd Street – M-89 to C Avenue

Current Status: Driveway removals, road grading and culvert replacements scheduled for week of 7/23. Paving to take place within the next two weeks depending on weather and contractor schedule.

Detour: None
Project Information: Reconstructing road by adding gravel and pulverizing existing road followed by paving four inches of asphalt. Transitioning driveways to new road elevation.
Start Date: May 21, 2018
End Date: Early August 2018

Road: **East Gull Lake Drive – D Avenue to C Avenue**
Current Status: Culvert replacement scheduled for late July or early August. Milling and paving to take place in late July or early August depending on weather and contractor schedule.

Detour: None
Project Information: Culvert replacement. Milling and paving.
Start Date: June 25, 2018
End Date: Late August 2018

Road: **Stoney Creek Drive - Augusta Drive to M-89, Stoney Creek Court - Stoney Creek Drive to 890' east of Stoney Creek Drive, Pin Oak Circle - Marsh Ridge Trail to 1549' north of Marsh Ridge Trail, Marsh Ridge Trail - 2088' west of Stoney Creek Drive to Stoney Creek Drive (Stoney Creek Plat)**

Current Status: Paving complete. Restoration scheduled for week of 7/23 depending on Contractor schedule and weather.
Detour: None. Traffic is to be maintained during the project. Single lane closures and temporary flagging operations may be necessary at times.
Project Information: Milling and asphalt paving.
Start Date: June 26, 2018
End Date: Late July 2018

Road: **South Gull Lake Drive - D Avenue to D Avenue, Green Avenue - South Gull Lake Drive to Lewis Street, Avery Street - South Gull Lake Drive to Lewis Avenue, Lewis Avenue - Avery Street to Green Avenue, Yorkville Lane - D Avenue north to South Gull Lake Drive, West Gull Lake Drive - D Avenue to Shoal Avenue, Shoal Avenue - 37th Street to 280' east of West Gull Lake Drive, Lake Vista Drive - 37th Street to 944' east of 37th Street, Burlington Drive - Corey Entrance to C Avenue, Corey Entrance - Burlington Drive to East Gull Lake Drive (Franklin Beach Plat, Half Moon Park, Indian Point, Gull Lake)**

Current Status: Milling complete on west side of Gull Lake and will continue working counterclockwise around the lake. Paving milled roads during the week of 7/23 depending on weather and Contractor schedule.
Detour: None. Traffic is to be maintained during the project. Single lane closures and temporary flagging operations may be necessary at times.
Project Information: Milling and asphalt paving.
Start Date: July 10, 2018
End Date: Early August 2018

Road: **Idlewild Drive** - 2860' west of Wild Drive to 922' south of Idle Avenue, **Wild Drive** - Idlewild Drive to 568' east of Idlewild Drive, **Idle Avenue** - 37th Street to Idlewild Drive, **37th Street** - CD Avenue to Idlewild Drive, **CD Avenue** - 37th Street to West Gull Lake Drive, **West Gull Lake Drive** - Shoal Avenue to CD Avenue (**Idlewild Plat**)

Current Status: Paving to be completed week of 7/23 depending on weather and Contractor schedule.

Detour: None. Traffic is to be maintained during the project. Single lane closures and temporary flagging operations may be necessary at times.

Project Information: Milling and asphalt paving.

Start Date: July 23, 2018

End Date: Early August 2018

Road: **D Avenue – 37th Street to 38th Street**

Current Status: Milling scheduled for 7/23 afternoon. Paving to take place within the week following depending on weather and contractor schedule.

Detour: None

Project Information: Milling and paving.

Start Date: July 23, 2018

End Date: Late August 2018

###