

HAVE YOU SIGNED UP?




Road Commission of Kalamazoo County



RCKC CONNECT  
RCKC ALERTS SIGN UP NOW

Sign up for RCKC CONNECT to receive message alerts for road construction, road closures/detours, and general public news from the Road Commission of Kalamazoo County website at: [www.kalamazooountyroads.com](http://www.kalamazooountyroads.com)



Road Commission of Kalamazoo County

## Weekly Project Updates in Ross Township

### Ross Township, MI-

In an effort to keep Ross Township citizens informed of the latest traffic and road maintenance operations in the Township by the Road Commission, we have provided the following update for the ***week of July 30, 2018.***

“This information is made available to assist residents in preparing and planning for construction projects in your neighborhoods,” Joanna Johnson, Managing Director of the Road Commission said. ***“Please be patient, alert, slow down, stay informed, and be cautious when approaching a work zone.*** Remember, these projects signify progress in improving our infrastructure and are a valuable investment.”

*Please note: This information is subject to change. Projects, road closures and timing can change from day to day, depending upon a number of factors, and traffic delays can develop in a matter of minutes due to weather conditions, emergency situations, etc.*

Questions?

Contact: Ross Township: Gary Moore 269-731-4888 or [supervisor@rosstown.comcastbiz.net](mailto:supervisor@rosstown.comcastbiz.net)  
Road Commission: (269) 381-3171 or [info@kalamazooountyroads.com](mailto:info@kalamazooountyroads.com)

---

**Road:** 41<sup>st</sup> Street – EF Avenue to M-89  
**Current Status:** First layer of asphalt paving complete. Top layer of asphalt to be paved in August depending on weather and contractor schedule.  
**Detour:** None  
**Project Information:** Reconstructing road by adding gravel and pulverizing existing road followed by paving four inches of asphalt. Transitioning driveways to new road elevation.  
**Start Date:** May 21, 2018  
**End Date:** Late August 2018

**Road:** **43<sup>rd</sup> Street – M-89 to C Avenue**  
**Current Status:** Driveway removals, road grading and culvert replacements scheduled for week 8/6. Paving to take place during the week of 8/6 depending on weather and contractor schedule.  
**Detour:** None  
**Project Information:** Reconstructing road by adding gravel and pulverizing existing road followed by paving four inches of asphalt. Transitioning driveways to new road elevation.  
**Start Date:** May 21, 2018  
**End Date:** Late August 2018

**Road:** **East Gull Lake Drive – D Avenue to C Avenue**  
**Current Status:** Culvert replacement scheduled for late July or early August. Milling complete on 7/27 and paving to take place the following week depending on weather and contractor schedule.  
**Detour:** None  
**Project Information:** Culvert replacement. Milling and paving.  
**Start Date:** June 25, 2018  
**End Date:** Late August 2018

**Road:** **Stoney Creek Drive - Augusta Drive to M-89, Stoney Creek Court - Stoney Creek Drive to 890' east of Stoney Creek Drive, Pin Oak Circle - Marsh Ridge Trail to 1549' north of Marsh Ridge Trail, Marsh Ridge Trail - 2088' west of Stoney Creek Drive to Stoney Creek Drive (Stoney Creek Plat)**  
**Current Status:** Restoration complete.  
**Detour:** None. Traffic is to be maintained during the project. Single lane closures and temporary flagging operations may be necessary at times.  
**Project Information:** Milling and asphalt paving.  
**Start Date:** June 26, 2018  
**End Date:** Late July 2018

**Road:** **South Gull Lake Drive - D Avenue to D Avenue, Green Avenue - South Gull Lake Drive to Lewis Street, Avery Street - South Gull Lake Drive to Lewis Avenue, Lewis Avenue - Avery Street to Green Avenue, Yorkville Lane - D Avenue north to South Gull Lake Drive, West Gull Lake Drive - D Avenue to Shoal Avenue, Shoal Avenue - 37th Street to 280' east of West Gull Lake Drive, Lake Vista Drive - 37th Street to 944' east of 37th Street (Franklin Beach Plat, Indian Point, Gull Lake)**  
**Current Status:** Paving complete. Restoration to take place within the following weeks depending on weather and Contractor schedule.  
**Detour:** None. Traffic is to be maintained during the project. Single lane closures and temporary flagging operations may be necessary at times.  
**Project Information:** Milling and asphalt paving.  
**Start Date:** July 10, 2018  
**End Date:** Early August 2018

**Road:** **Idlewild Drive** - 2860' west of Wild Drive to 922' south of Idle Avenue, **Wild Drive** - Idlewild Drive to 568' east of Idlewild Drive, **Idle Avenue** - 37th Street to Idlewild Drive, **37th Street** - CD Avenue to Idlewild Drive, **CD Avenue** - 37th Street to West Gull Lake Drive, **West Gull Lake Drive** - Shoal Avenue to CD Avenue (**Idlewild Plat**)

**Current Status:** Paving complete. Restoration to take place within the following weeks depending on weather and Contractor schedule.

**Detour:** None. Traffic is to be maintained during the project. Single lane closures and temporary flagging operations may be necessary at times.

**Project Information:** Milling and asphalt paving.

**Start Date:** July 23, 2018

**End Date:** Mid-August 2018

**Road:** **D Avenue – 37<sup>th</sup> Street to 38<sup>th</sup> Street**

**Current Status:** Milling complete. Paving to be completed on 7/27 depending on weather and contractor schedule. Restoration to follow.

**Detour:** None

**Project Information:** Milling and paving.

**Start Date:** July 23, 2018

**End Date:** Late August 2018

###