


HAVE YOU SIGNED UP?



RCKC CONNECT
RCKC ALERTS SIGN UP NOW

Sign up for RCKC CONNECT to receive message alerts for road construction, road closures/detours, and general public news from the Road Commission of Kalamazoo County website at: www.kalamazooountyroads.com



Road Commission of Kalamazoo County
Weekly Project Updates in Ross Township

Ross Township, MI-

In an effort to keep Ross Township citizens informed of the latest traffic and road maintenance operations in the Township by the Road Commission, we have provided the following update for the **week of August 6, 2018.**

“This information is made available to assist residents in preparing and planning for construction projects in your neighborhoods,” Joanna Johnson, Managing Director of the Road Commission said. **“Please be patient, alert, slow down, stay informed, and be cautious when approaching a work zone.** Remember, these projects signify progress in improving our infrastructure and are a valuable investment.”

Please note: This information is subject to change. Projects, road closures and timing can change from day to day, depending upon a number of factors, and traffic delays can develop in a matter of minutes due to weather conditions, emergency situations, etc.

Questions?

Contact: Ross Township: Gary Moore 269-731-4888 or supervisor@rosstown.comcastbiz.net
Road Commission: (269) 381-3171 or info@kalamazooountyroads.com

Road: 41st Street – EF Avenue to M-89
Current Status: First layer of asphalt paving complete. Top layer of asphalt to be paved in August depending on weather and contractor schedule.
Detour: None
Project Information: Reconstructing road by adding gravel and pulverizing existing road followed by paving four inches of asphalt. Transitioning driveways to new road elevation.
Start Date: May 21, 2018
End Date: Late August 2018

Road: **43rd Street – M-89 to C Avenue**
Current Status: Paving to take place during the week of 8/6 depending on weather and contractor schedule.
Detour: None
Project Information: Reconstructing road by adding gravel and pulverizing existing road followed by paving four inches of asphalt. Transitioning driveways to new road elevation.
Start Date: May 21, 2018
End Date: Late August 2018

Road: **East Gull Lake Drive – D Avenue to C Avenue**
Current Status: Paving complete. Restoration to follow.
Detour: None
Project Information: Culvert replacement. Milling and paving.
Start Date: June 25, 2018
End Date: Late August 2018

Road: **South Gull Lake Drive - D Avenue to D Avenue, Green Avenue - South Gull Lake Drive to Lewis Street, Avery Street - South Gull Lake Drive to Lewis Avenue, Lewis Avenue - Avery Street to Green Avenue, Yorkville Lane - D Avenue north to South Gull Lake Drive, West Gull Lake Drive - D Avenue to Shoal Avenue, Shoal Avenue - 37th Street to 280' east of West Gull Lake Drive, Lake Vista Drive - 37th Street to 944' east of 37th Street (Franklin Beach Plat, Indian Point, Gull Lake)**
Current Status: Restoration underway.
Detour: None. Traffic is to be maintained during the project. Single lane closures and temporary flagging operations may be necessary at times.
Project Information: Milling and asphalt paving.
Start Date: July 10, 2018
End Date: Early August 2018

Road: **Idlewild Drive - 2860' west of Wild Drive to 922' south of Idle Avenue, Wild Drive - Idlewild Drive to 568' east of Idlewild Drive, Idle Avenue - 37th Street to Idlewild Drive, 37th Street - CD Avenue to Idlewild Drive, CD Avenue - 37th Street to West Gull Lake Drive, West Gull Lake Drive - Shoal Avenue to CD Avenue (Idlewild Plat)**
Current Status: Restoration underway.
Detour: None. Traffic is to be maintained during the project. Single lane closures and temporary flagging operations may be necessary at times.
Project Information: Milling and asphalt paving.
Start Date: July 23, 2018
End Date: Mid-August 2018

Road: **D Avenue – 37th Street to 38th Street**
Current Status: Paving complete. Restoration to follow.
Detour: None
Project Information: Milling and paving.
Start Date: July 23, 2018
End Date: Late August 2018

###