

HAVE YOU SIGNED UP?




Road Commission of Kalamazoo County



RCKC CONNECT  
RCKC ALERTS SIGN UP NOW

Sign up for RCKC CONNECT to receive message alerts for road construction, road closures/detours, and general public news from the Road Commission of Kalamazoo County website at: [www.kalamazooountyroads.com](http://www.kalamazooountyroads.com)



Road Commission of Kalamazoo County

## Weekly Project Updates in Ross Township

### Ross Township, MI-

In an effort to keep Ross Township citizens informed of the latest traffic and road maintenance operations in the Township by the Road Commission, we have provided the following update for the **week of September 10, 2018.**

“This information is made available to assist residents in preparing and planning for construction projects in your neighborhoods,” Joanna Johnson, Managing Director of the Road Commission said. **“Please be patient, alert, slow down, stay informed, and be cautious when approaching a work zone.** Remember, these projects signify progress in improving our infrastructure and are a valuable investment.”

*Please note: This information is subject to change. Projects, road closures and timing can change from day to day, depending upon a number of factors, and traffic delays can develop in a matter of minutes due to weather conditions, emergency situations, etc.*

Questions?

Contact: Ross Township: Gary Moore 269-731-4888 or [supervisor@rosstown.comcastbiz.net](mailto:supervisor@rosstown.comcastbiz.net)  
Road Commission: (269) 381-3171 or [info@kalamazooountyroads.com](mailto:info@kalamazooountyroads.com)

---

<b>Road:</b>	<b>41<sup>st</sup> Street – EF Avenue to M-89</b>
Current Status:	Restoration scheduled for week of 9/10. Mailboxes to be raised in early September.
Detour:	None
Project Information:	Reconstructing road by adding gravel and pulverizing existing road followed by paving four inches of asphalt. Transitioning driveways to new road elevation.
Start Date:	May 21, 2018
End Date:	Mid-September 2018

**Road: 43<sup>rd</sup> Street – M-89 to C Avenue**

Current Status: Restoration scheduled for week of 9/10. Mailboxes to be raised in early September.

Detour: None

Project Information: Reconstructing road by adding gravel and pulverizing existing road followed by paving four inches of asphalt. Transitioning driveways to new road elevation.

Start Date: May 21, 2018

End Date: Mid-September 2018

**Road: East Gull Lake Drive – D Avenue to C Avenue**

Current Status: Restoration underway. Starting on west side of Gull Lake and working counter clockwise.

Detour: None

Project Information: Culvert replacement. Milling and paving.

Start Date: June 25, 2018

End Date: Early September 2018

**Road: South Gull Lake Drive - D Avenue to D Avenue, Green Avenue - South Gull Lake Drive to Lewis Street, Avery Street - South Gull Lake Drive to Lewis Avenue, Lewis Avenue - Avery Street to Green Avenue, Yorkville Lane - D Avenue north to South Gull Lake Drive, West Gull Lake Drive - D Avenue to Shoal Avenue, Shoal Avenue - 37th Street to 280' east of West Gull Lake Drive, Lake Vista Drive - 37th Street to 944' east of 37th Street (Franklin Beach Plat, Indian Point, Gull Lake)**

Current Status: Restoration underway. Starting on west side of Gull Lake and working counter clockwise.

Detour: None. Traffic is to be maintained during the project. Single lane closures and temporary flagging operations may be necessary at times.

Project Information: Milling and asphalt paving.

Start Date: July 10, 2018

End Date: Early September 2018

**Road: Idlewild Drive - 2860' west of Wild Drive to 922' south of Idle Avenue, Wild Drive - Idlewild Drive to 568' east of Idlewild Drive, Idle Avenue - 37th Street to Idlewild Drive, 37th Street - CD Avenue to Idlewild Drive, CD Avenue - 37th Street to West Gull Lake Drive, West Gull Lake Drive - Shoal Avenue to CD Avenue (Idlewild Plat)**

Current Status: Restoration underway. Starting on west side of Gull Lake and working counter clockwise.

Detour: None. Traffic is to be maintained during the project. Single lane closures and temporary flagging operations may be necessary at times.

Project Information: Milling and asphalt paving.

Start Date: July 23, 2018

End Date: Early September 2018

**Road: D Avenue – 37<sup>th</sup> Street to 38<sup>th</sup> Street**

Current Status: Restoration underway. Starting on west side of Gull Lake and working counter clockwise.

Detour: None

Project Information: Milling and paving.

Start Date: July 23, 2018

End Date: Early September 2018

**Road: N. Sherman Lake Drive – 3605' west of 38<sup>th</sup> to 38<sup>th</sup> Street**

Current Status: Restoration to be scheduled.

Detour: None

Project Information: Milling and paving.

Start Date: August 10, 2018

End Date: Early September 2018

**Road: 38<sup>th</sup>/39<sup>th</sup> Street – FG Avenue to M-89**

Current Status: Paving complete. Restoration to be scheduled

Detour: None

Project Information: Milling and paving.

Start Date: August 10, 2018

End Date: Mid-September 2018

**Road: Forney Avenue – 220' west of East Gull Lake Drive to Gull Lake Drive, Oakdale Avenue – 1350' south of Forney Avenue to Forney Avenue (Oakwood Park)**

Current Status: Paving complete. Restoration to be scheduled.

Detour: None. Traffic is to be maintained during the project. Single lane closures and temporary flagging operations may be necessary at times.

Project Information: Reconstructing road by milling to gravel and paving asphalt in two lifts.

Start Date: August 22, 2018

End Date: Late September 2018

**Road: B Avenue – E. Gull Lake Drive to 40<sup>th</sup> Street**

Current Status: Paving 9/10.

Detour: None

Project Information: Milling and paving.

Start Date: August 22, 2018

End Date: Late September 2018

**Road: B Avenue –40<sup>th</sup> Street to 42<sup>nd</sup> Street**

Current Status: Paving 9/10.

Detour: None

Project Information: Milling and paving.

Start Date: August 24, 2018

End Date: Late September 2018

###